

STATEMENT SHOWING PROGRESS REPORT UNDER BADP (SCA) SCHEMES

YEAR : 2008-09


As on March,2012

Sl. No.	Name of the Scheme	Block	Executing Agencies	Sanctioned Amount (Rs. In lakh)	Fund Received (Rs. In lakh)	Fund released to Ex/Agency (Rs. in lakh)	Physical Progress in Per Cent.	Remarks
1.	Impv. of road with sand gravelling from Belguri Satrasal PWD Road near Tolli Pt-II L.P.School	Agomani	E.E, PWD (R/R), Dhubri	15.00	15.00	7.50	90	Expected to be completed within this month
2.	Const. of road from N.H.31 to Singimari River with culvert (Ronpagli)	-do-	-do-	15.00	15.00	15.00	100	Completed.
3.	Two Storey Community Hall at Agomani H.S. School	-do-	E.E, PWD (Bld), Dhubri	14.91	14.91	8.50	100	Completed. Requisition for bal fund not submitted.
4.	Solar Electrification at Satrasal / Jhaskal BSF Camp Naka Sheds and rip/public places under Satrasal/Ranpagli G.P.	-do-	E.E Kokrajhar Div (Elect), Kokrajhar	15.00	15.00	15.00	100	Completed.
5.	Imp. of road from G.K.Road to E&D Bundh.	Golokganj	E.E, PWD (R/R), Dhubri	15.00	15.00	9.00	100	Completed. Under Monitoring.
6.	Imp. of road from G.K.Road to PMGSY Road – Earth & Gravelling with H.P. Culvert via N.H.Way.	-do-	-do-	15.00	15.00	7.92443	90	Work not completed due to want of rectification as reported by EE (R/R), Dhubri.
7.	Imp. Of Chariali Junior College Building.	-do-	BDO Golokganj	1.82	1.82	1.71	60	Expected to be completed within this month
8.	Const. of Irrigation Channel at village Madhya Petla G.P.	-do-	E.E. Irrig. Dhubri Div, Gauripur.	15.00	15.00	15.00	100	Completed.
9.	Const. of road from Durahati PWD road to Char Baladoba with RCC culvert	Gauripur	E.E, PWD (R/R), Dhubri	15.00	15.00	15.00	100	Completed

10.	Const. of 1 (one) BOP building for Troops with cook house and Adamn. Block at BOP Binnachara	-do-	E.E, PWD (Bld), Dhubri	2.73	2.73	2.73	100	Completed
11.	Const. of concrete Ambush Out-Post – 7 Units.	-do-	-do-	6.35	6.35	6.35	100	Completed
12.	Const/Repair of Hut at BOP Gachiana Sialdoh/Takimari Patamari.	-do-	-do-	1.82	1.82	1.82	100	Completed
13.	Const. of Watch Tower at BSF Camp under BADP 2008-09.	-do-	BDO, Gauripur	0.93	0.93	0.465	-	Couldn't be started due to escalation of prices of items. BDO has been asked to solve the matter in discussion with BSF authority.
14.	Imp. Of road from PWD to Tistarpar BSF Camp with RCC culvert Rs.25.00 Ph-I	-do-	E.E, PWD (R/R), Dhubri	15.00	15.00	15.00	100	Completed
15.	Link Road from BOP Ghewmari Camp to Dubirpar Indo-Banglade4sh Border road via Char Ghewmari with RCC bridge	-do-	-do-	15.00	15.00	15.00	100	Completed
16.	Const. of Auditorium cum Library at Dharmasala H.S.School.	-do-	BDO, Gauripur	10.00	10.00	10.00	100	Completed
17.	Imp.of Rowakuti road with RCC box culvert Berbhangi G.P.	Rupshi	E.E, PWD (R/R), Dhubri	15.00	15.00	11.87395	90	3 nos. of RCC Box culvert with approach was taken up under the scheme. Addl. 2 nos. of Box culvert is needed to be taken up under BADP 2012-2013 for completion of the work.
18.	Imp. of road from Borodara to K.D.Road via Salondanga Sr. Basic School.	-do-	-do-	15.00	15.00	10.50	100	Completed
19.	Const. of Nalia Out Post.	-do-	E.E, PWD (Bld), Dhubri.	13.79	13.79	8.27	100	Completed. Requisition for balance fund not submitted.
20.	Const. & Extn. of Pathuria Kawahagi Road including 2 Nos. Box Culvert.	Mankachar	E.E, PWD (R/R), Dhubri	20.00	20.00	15.27349	80	Expected to be completed within this month

21.	Const. of Link road from Kumarghat APS Road to NEC Road via Kabarsthan.	-do-	-do-	10.00	10.00	6.00	100	Completed
22.	Const. of road from Kacharighat to Chirakhawa including RCC Box Culvert.	-do-	-do-	15.00	15.00	9.00	100	Completed
23.	Const. of Community Hall at Mankachar BSF Camp.	-do-	E.E, PWD (Bld), Dhubri	15.00	15.00	9.00	100	Completed
24.	Const. of Community Hall near Mahamaya Mandir.	-do-	-do-	15.00	15.00	9.00	100	Completed. Balance fund under release.
25.	Impv. of road from Border Road to Santipur village with RCC culvert.	Fekamari	E.E, PWD (R/R), Dhubri	10.00	10.00	10.00	100	Completed
26.	Impv. of road from Border Road to N.E.C. road.	-do-	-do-	5.00	5.00	5.00	100	Completed
27.	Const. of Raised Platform at Hazirhat.	-do-	P.O Nayeralga Char Area Dev Project, Bilasipara	15.00	15.00	15.00	100	Completed
28.	Const. of Community Hall in Campus of Kukurmara BOP	-do-	-do-	5.00	5.00	5.00	100	Completed.
29.	Const. of Community Hall in the Campus of Assamerlga BOP.	-do-	-do-	5.00	5.00	5.00	100	Completed
30.	Impv. Of approach road of Borairalga BOP	-do-	BDO Fekarifari	5.00	5.00	5.00	100	Completed
31.	Impv. of Tumni Simlakandi D.T.W.S.	South Salmara	E.E Mankachar Div. Irrigation, Hatsingimari.	20.00	20.00	20.00	100	Completed
32.	Solar electrification under South Salmara Dev Block	-do-	PD, DRDA	20.00	20.00	20.00	100	Completed
33.	Const. of Auditorium Hall for South Salmara Degree College.	-do-	-do-	15.00	15.00	15.00	100	Completed.

34.	Impv. of road from Masalabari towards Kalaibari with gravelling.	Birsing Jarua	BDO Birsing Jarua	2.50	2.50	2.50	100	Completed
35.	Const. of Market Shed at Berujhar Natun bazaar with Latrine & Urinal sanitation.	-do-	-do-	13.28	13.28	13.28	100	Completed
36.	Const. of Raised Platform with shelter shed and sanitation facilities at Bamundanga.	-do-	PO, Nayeralga Char Dev Project.	15.00	15.00	15.00	100	Completed.
37.	Const. of road from Birsing Pt-II shallow Ghat to Puran Bazar with gravelling	-do-	E.E, PWD (R/R), Dhubri	15.00	15.00	15.00	100	Completed.
38.	Impv. of Raised Platform alongwith shed and sanitation facilities at Chalakura Pt-I.	-do-	BDO, Birsing Jarua	3.00	3.00	3.00	100	Completed
39.	Const. of road from Salmara Pt-II Amir Dewani's house to Salmara Pt-VI M.V.School.	-do-	E.E, PWD (R/R), Dhubri	10.00	10.00	6.00	100	Completed on 29/03/2012. Balance fund to be released.
40.	Impv. of road from Masalabari BSF Camp to Ghoramara L.P.School with gravelling.	-do-	BDO Birsing Jarua	3.50	3.50	3.50	100	Completed.
41.	Solar Electrification at Mantrirchar BSF Camp.	-do-	E.E Kokrajhar Div (Elect), Kokrajhar	7.50	7.50	7.50	100	Completed
Total				462.13	462.13	390.6969		


 Addl. Deputy Commissioner (Border),
 Dhubri. *07/11/12*

STATEMENT SHOWING PROGRESS REPORT UNDER BADP (SCA) SCHEMES

YEAR : 2009-10

As on March,2012

Sl. No.	Name of the Scheme	Block	Executing Agency	Sanctioned Amount (Rs. In lakh)	Fund Received (Rs. In lakh)	Fund Released to Ex/Ag (Rs. In lakh)	Physical Progress (In %)	Remarks.
1.	Const. of road (Black topping-500 mtrs approx) from Satrasal to Indo-Bangladesh Border Road alongwith drainage in Satrasal Bazar Ph-I	Agomani	E.E. P.W.D. Roads, Dhubri	25.00	24.98657	18.75	100	Completed. Balance fund of Rs. 6.23657 L received on 29/03/2012.
2.	Const. of road (Black topping) from Protapganj Kherbari Road to Kuti Bhamundanga village.	-do-	-do-	20.00	10.00	10.00	100	Completed
3.	Const. of two storied Community Hall at Chilarai Park, Agomani Ph-II	-do-	Constn. Committee	10.00	5.00	5.00	-	Work in progress
4.	Solar Electrification under Birsing Jarua Dev Block.	Birsing Jarua Dev Block	E.E, PWD (Elect), Kokrajhar	18.81	18.34094	14.10	100	Completed. Balance fund of Rs. 4.24094 L received on 29/03/2012.
5.	Const. of Girl's Common Room along with Sanitary Latrine & Urinal near Kathulipara Sr. Madrassa Ph-I	-do-	E.E, PWD (Bld), Dhubri.	15.00	11.25	11.25	100	Completed
6.	Const. of RCC Slab Culvert with approach road from Masalabari BSF Camp to Ghoramara LP School.	-do-	E.E. P.W.D. Roads, Dhubri	7.00	3.50	3.50	100	Completed
7.	Const. of 45 Nos. Out Post/ Naka Points Ph-I =15 Nos.	-do-	E.E, PWD (Bld), Dhubri.	45.50	22.75	22.75	47	Work under progress. 7 nos. completed
8.	Extn. Of Community Hall attached to Dharmasala Collège.	Gauripur Dev Block	BDO, Gauripur Dev Block	11.91	8.93	8.72	80	Work under progress
9.	Const. of Concrete/Black Top road from village Binnachar Pt-IV/ Satiguripara to Hatigaon via village Binnachar Pt-II/III and Berbhangi.	-do-	E.E, PWD (Roads), Dhubri	20.00	10.00	10.00	55	Initially work was sanctioned for Concrete/Blacktop. But as per public demand revised estimate covering entire length of road has been submitted to the Govt.

10.	Const. of two storied Boy's Hostel building at P.G.T.T (B.Ed) College at Jhagarpar Ph-I	-do-	E.E, PWD (Bld), Dhubri.	15.00	7.50	7.50	60	Work under progress
11.	Const. of Kacharihat High School building (imp)	-do-	-do-	15.00	7.50	7.50	75	Work under progress
12.	Const. of road from R.K.Mission road (Civil Hospital) to Stadium via Namita Barua House to Deven Mandal House.	-do-	E.E, PWD (Roads), Dhubri	7.10	3.55	3.55	75	Work under progress
13.	Manjuri Water Supply Plant	Fekamari Dev Block	E.E, PHE, Dhubri	40.45	30.33	30.33	100	Energisation to be done
14.	Const. of Auditorium Hall at Hatsingimari College.	-do-	E.E, PWD (Bld), Dhubri.	13.83	10.37	10.37	100	Completed
15.	Const. of Community hall at Hazirhat HS School	-do-	-do-	17.00	8.50	8.50	100	Completed
16.	Const. of Permanent Naka Points 65 Nos. Ph-I, 10 Nos.	-do-	-do-	30.00	15.00	15.00	70	Work under progress. 7nos. completed & rest in progress.
17.	Const. of Link Road from Jordanga – Kuchnimara PMGSRY Road to IBB link road to Sishumara & Barairalga BOP.	Mankachar Dev Block	BDO Mankachar	9.57	7.17	7.17	75	Work under progress
18.	Const. of Naka Points 5 Nos.	-do-	E.E, PWD (Bld), Dhubri.	15.00	11.25	11.25	80	Work under progress. 3 nos. completed
19.	Const. of road from NEC Road to IBB road via Sialtari Village.	-do-	E.E, PWD (Roads), Dhubri	15.00	7.50	7.50	100	Completed
20.	Const. of Market Shed at Kusnimara Daily Market.	-do-	E.E, PWD (Bld), Dhubri.	15.00	7.50	7.50	90	Work under progress. Likely to be completed before 15 th April, 2012.
21.	Const. of Road with Black Topping from N.H.Way-31 to Ratiadaha Bazar (Pld N.H.Way) with 2 nos. H.P.Culvert.	Golokganj Dev Block	E.E, PWD (Roads), Dhubri	24.00	12.00	12.00	100	Completed

22.	Const. of 2 storied Community Hall at Virat Nagar Chariali High School.	-do-	E.E, PWD (Bld), Dhubri.	19.96	9.98	9.98	65	Work in progress
23.	Const. of Concrete/BlackTop road after earth filling on link track connecting village Nayachara & village Gaikhowa Pt-III (Approx.2 Kms)	-do-	E.E, PWD (Roads), Dhubri	15.00	7.50	7.50	60	Work in progress
24.	Impv. of Road from Nayasora BSF Camp to Border Raod via Abul Hossain's House with 1 no. H.P. Culvert.	Rupshi Dev Block	E.E, PWD (Roads), Dhubri	15.00	7.50	7.50	50	Work is in progress but not yet completed due to land problem.
25.	Const. of market shed at Jaldoba.	-do-	E.E, PWD (Bld), Dhubri.	10.00	5.00	5.00	100	Completed
26.	Const. of Boy's Hostel at Dar-UI-Ulum Mausumia Madrassa at Dumardaha.	-do-	Const. Committee	10.00	5.00	5.00	-	Work in progress
27.	Const. of Naka Shed 5 Nos.	-do-	Const. Committee	15.00	7.50	7.50	-	Work in progress
28.	Const. of road from PWD Road to Chetak BSF Camp (L= 1.5 Km)	-do-	E.E, PWD (Roads), Dhubri	20.00	10.00	10.00	65	Work under progress. Likely to be completed before 15 th April,2012.
29.	Const. of road from Daspara village for Dev. of SC people.	South Salmara Dev Block	-do-	10.00	5.00	5.00	100	Completed.
30.	Const. of Huts and Latrine along with installation of HTW and Solar Panel in S/Salmara security area.	-do-	E.E, PWD (Bld), Dhubri.	9.57	5.00	5.00	100	Completed.
31.	Const. of Girl's Common Room along with Latrine/Urinal at Patakata Janapriya High School.	-do-	-do-	10.00	5.00	5.00	100	Completed.
32.	Const. of Cultural stage at South Salmara College field.	-do-	-do-	15.00	7.50	7.50	93	Work not completed due to want of rectification.
33.	Const. of Community Hall at South Salmara with Solar Light.	-do-	-do-	10.00	5.00	5.00	100	Completed.
TOTAL				549.25	322.90751	312.43		


 Addl. Deputy Commissioner (Border)
 Dhubri. 6/11/12

STATEMENT SHOWING PROGRESS REPORT UNDER BADP (SCA) SCHEMES

YEAR : 2010-11


As on March,2012

Sl. No.	Name of the Scheme	Block	Executing Agency	Sanctioned Amount (Rs. In lakh)	Fund Received (Rs. In lakh)	Fund Released to Ex/Ag (Rs. In lakh)	Physical Progress (In %)	Remarks.
1.	Mt & Bt of Jhaskal BOP to IBB road (Ch.0.00 m to 650.00m)	Agomani	EE PWD (R/R) Dhubri	30.00	-	-	80	Work under progress. Likely to be completed within this month.
2.	Constn of Two Storied Community Hall at Satrasal HS School under Satrasal GP	-do-	EE PWD (Bldg) Dhubri	25.00	-	-	50	Work under progress. Likely to be completed within this month.
3.	PWSS at Jhaskal	-do-	EE PHE, Dhubri	30.00	-	-	-	Revised proposal for H.T.W. submitted to Govt.
4.	Constn of road with gravelling from Lakhimari Huzurighar to Gangadgar river with culvert.	Golakganj	EE PWD (R/R), Dhubri	22.00	11.00	11.00	70	Work under progress. Likely to be completed within this month.
5.	MT & BT of road from IBB road to PMGSY road at Bishkhowa village (Ch 0.00m to Ch. 400.00m)	-do-	-do-	20.00	10.00	10.00	40	Work under progress.
6.	MT & BT of road from ITC road to Sonahat PMGSY road (Ch 0.00m to Ch. 400.00m)	-do-	-do-	20.00	10.00	10.00	40	Work under progress.
7.	Constn of Auditorium Hall at Lakhimari Pt-III near Lakhimari Bazar	-do-	EE PWD (Bldg) Dhubri	30.00	15.00	15.00	70	Work under progress. U/C submitted
8.	Constn of road from Bhogdahar GP office to BSF Camp with RCC Culvert	Gauripur	EE PWD (R/R), Dhubri	25.00	12.50	12.50	70	Work under progress.

9	Constn of village road from Janglia to Dharmasala Bazar	-do-	-do-	28.00	14.00	14.00	70	Work under progress. Likely to be completed within this month.
10.	Constn of building of Bhagdahar Sadek Memorial High School at Bhogdahar	-do-	EE PWD (Bldg) Dhubri	20.00	10.00	10.00	60	Work under progress.
11	Impv of road from IBB Road to Binnachara Pt-IV village	-do-	BDO, Gauripur Dev Block	25.00	12.50	12.50	60	Work under progress.
12.	Constn of Mini Stadium at Berbhangi HS School complex	Rupshi	EE PWD (Bldg) Dhubri	20.00	10.00	10.00	60	Certificate from P.D, DRDA, Dhubri needed as earth work under NREGA has been taken up in the School.
13.	Constn of School building at Gandhigram (Dimakuri) High School	-do-	-do	20.00	10.00	10.00	55	Work under progress.
14.	Road from IBB Binnachara BOP to KD Road (L=2.00KM)	-do-	EE PWD (R/R), Dhubri	33.00	16.50	----	55	Rs. 16.50 L received on 29/03./2012 & is under released.
15.	7 th Km of road to IBB road near Kedar BSF Camp (L= 0.70Km)	-do-	-do-	14.00	7.00	7.00	70	Work under progress. U/C submitted
16.	10 th Km of KD Road to Chetak BSF Camp (L= 1.20 Km)	-do-	-do-	20.00	10.00	10.00	80	Work under progress. U/C submitted
17.	.Constn.of Road from HM Road to NEC via Civil Hospital (L=3.50 K.M.)	Fekamari	EE PWD (R/R), Dhubri	35.00	17.50	17.50	55	Work under progress.
18.	Constn. of Road from Kanaimara Pt-II to Dipchar Kanaimara (L=1.00 K.M.)	-do-	-do-	20.00	10.00	10.00	15	Public demanded for Box Cell Culvert. Working estimate under preparation.
19.	Constn. of Building of Hatsingimari Junior College	-do-	EE PWD (Bldg), Dhubri	15.00	7.50	7.50	55	Work under progress.
20.	Constn. of Road from Baraikandi to Assamerlga (L=1.20 KM)	-do-	EE PWD (R/R), Dhubri	10.00	5.00	5.00	90	Work under progress.
21.	Constn.of Community hall at Godhuli Gaon BSF Camp	-do-	EE PWD (Bldg), Dhubri	5.00	2.50	2.50	100	Completed
22.	Constn. of Community Hall with Earth Filling at Hatirchar (Dewaneralga)BOP Camp	-do-	-do-	15.00	7.50	7.50	30	Work under progress

23.	Constn. of road from HM Road to Bowlia (L=2.00 KM)	-do-	EE PWD (R/R), Dhubri	20.00	10.00	10.00	70	Work under progress. U/C submitted
24.	Constn. of road from HM Road to Bhimpara (L=1.90 KM)	-do-	-do-	15.00	7.50	7.50	65	Work under progress. U/C submitted
25.	Constn. of Road from Srimanta Market to IBB Road via Sonapur (L=1.50 KM)	Mankachar	EE PWD (R/R), Dhubri	15.00	7.50	7.50	10	N.O.C awaited from the G.P. President.
26.	Constn. of Road from NEC to IBB Road via Natungaon (L=1.50 KM)	-do-	-do-	15.00	7.50	7.50	65	Work under progress.
27.	Constn. of Road from Jhowdanga Bus Stand to Rangapani via Pubergaon (L=2.00 KM)	-do-	-do-	12.00	6.00	6.00	50	Work under progress.
28.	Constn. of Road from Beparipara to IBB Road (L=1.00 KM)	-do-	-do-	12.00	6.00	6.00	50	Work under progress.
29.	Constn. of Road from Kazipara to HM Road via Santipur (L=1.50 KM)	-do-	-do-	23.00	11.50	11.50	20	Work under progress. U/C submitted
30.	Constn. of building pf Public High School at South Salmara	South Salmara Dev Block	EE PWD (Bldg), Dhubri	15.00	7.50	7.50	80	Work under progress.
31.	Constn. of road from Balurghat to Dhenerkuti Parghat	South Salmara Dev Block	EE PWD (R/R), Dhubri	20.00	10.00	10.00	80	Work under progress
32.	Constn. of approach road from Solairtek E&D bundh to Mainakandi LP School (L=2 KM) with 1 No. box culvert.	-do-	-do-	19.00	9.50	9.50	100	Completed
33.	Constn. of Girls' Common Room, Urinal/Latrine & Boundary Wall of Kathdanga Satdubi ME Girls' Madrassa	-do-	EE PWD (Bldg), Dhubri	15.00	7.50	7.50	100	Completed. U/C submitted.
34.	Constn. of road from Kalsabhanga Bazar to Patakata Bazar via Monirchar Daspara Road	-do-	EE PWD (R/R), Dhubri	11.00	5.50	5.50	100	Completed. U/C submitted.
35.	Constn. of Community Hall at AK Bepari High School	Birsing Jarua	EE PWD (Bldg), Dhubri	15.00	-	-	30	Work under progress.
36.	Constn. of raised platform at Nilokhiya Bazar	-do-	P.O. Nayeralga Char Dev. Project, Bilasipara	15.00	-	-	45	Work under progress.

37	Link Road BOP Masalabari to IBB Road	-do-	EE PWD (R/R), Dhubri	22.00	-	-	50	Work under progress
38	One Semi permanent structure and solar electrification system at village Salapara	-do-	P.D., DRDA, Dhubri	18.00	-	-	100	Completed
39	Link Road from Saitanbari to IBBF/IBB road through VIII Saitanbari (1.2 KM)	-do-	EE PWD (R/R), Dhubri	15.00	-	-	50	Work under progress
40	Constn. of raised Earth Platform at Fulkakata Bazar	-do-	P.O. Nayeralga Char Dev. Project, Bilasipara	15.00	-	-	50	Work under progress.
TOTAL				774	294.50	294.50	278.00	


 Addl. Deputy Commissioner (Border)
 Dhubri. 