

Member of Parliament Local Area Development Scheme (MPLADS)

Member of Parliament Local Area Development Scheme (MPLADS) is for Development works and creation of durable community assets. Individual benefits and movable & non-durable assets (certain exemptions excepted) are generally not allowed under the scheme. The emphasis is on creation of durable community assets based on locally felt needs in the arenas of roads, electricity, drinking water, health and education.

The recommendations of the works are made by the Member of Parliament for the betterment of the community. These works are executed by the District Authorities in accordance the respective State Government's financial, technical and administrative rules. Implementation of the schemes in governed by the Guideline on MPLADS.

The MPLADS is a Plan Scheme fully funded by the Govt. of India. The annual MPLADS fund entitlement per MP constituency is Rs. 5 Crore.

Summery status of schemes implemented under MPLADS in Dhubri district for the financial year 2016-17 and 2017-18 are shown below :-

Amount in Lakhs

Sl. No.	Year	Fund received form GOI	No. ofScheme	Complete dscheme	Ongoing Scheme	Fund Released	Balance Fund
1	2016-17	500.00	90	52	38	454.09	45.91
2	2017-18	326.01	51	50	1	325.14	0.87

Construction of Culvert with approach at Khudigaon near Salmara Dong at Udmari GP under MPLAD scheme for the year 2016-17 (Ph-I) in Dhubri district.



Const. of Addl. Class Room at Bantinagar L.P. School (Char Model) at NoichardhapAmbariPonenoyani GP under MPLAD schemes for the year 2016-17 (Ph-I) in Dhubri district.



Infrastructure Development of SamshamGhat at ArianiPt-II (SC, area) Bagribari GP under MPLAD schemes for the year 2016-17 (Ph-I) Dhubri district.



Shed of Dapurpur Anchalik Kabbarsthan KachuKhana GP under MPLAD for the year 2016-17 (Ph-I)



Protection work by Boulder Sausage at Vill. – Kazaikata Pt. – V near Kazaikata Madrassa by the river Gourang for the year 2016 -17 (Phase – I)



Year wise details of schemes for the year of 2016-17 and 2017-18

Sl. No.	Year	File No.	Schemes	Amount Sanctioned	Amount Released	Balance Amount	Remarks
1	2016-17 (Ph - I)	DPD.378/2016-17/MPLAD/6	Const. of Boundary Wall at Nayapara High Madrassa	490,000.00	490,000.00	-	Completed
2	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Community Hall at Karbala in lieu of Const. of Community Hall at Madrassa-E-Ayesha	490,000.00	490,000.00	-	Completed
3	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Boundary Wall of Kokira Kabarasthan	392,000.00	392,000.00	-	Completed
4	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Boundary Wall of Sundarpur Kabarsthan	392,000.00	392,000.00	-	Completed
5	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Impv. Of Cultural Bhawan at Shayamrai Satra	294,000.00	294,000.00	-	Completed
6	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Community toilet with water supply facility at Nolonga near madrassa in lieu of Const. of RCC Cannel at Nolonga Majerpara	490,000.00	490,000.00	-	Completed
7	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Class Room of Chakla ME Madrassa	490,000.00	490,000.00	-	Completed
8	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Community Hall near Poitari Bazar Madrassa	490,000.00	490,000.00	-	Completed
9	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Boundary Wall of Lakhipur Eidgah	392,000.00	392,000.00	-	Completed
10	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Boundary Wall of Boro Nichinpur Kabarsthan	490,000.00	490,000.00	-	Completed
11	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Boundary Wall of Bhalukmari Tinali ME Madrassa	490,000.00	490,000.00	-	Completed
12	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Boundary Wall of Kaminirbhita LP School	392,000.00	392,000.00	-	Completed
13	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Boundary Wall of Islampur Rajhuwa Kabarsthan under Matia Dev. Block in lieu of Const. of Boundary Wall of Hilful Fajal Banat Khareji Karikori Madrassa, Gugudoba	294,000.00	294,000.00	-	Completed
14	2016-17 (Ph - I)	DPD.378/2016-17MPLD/6	Const. of Boundary Wall at Hadigaon Kabarsthan	294,000.00	294,000.00	-	Completed
15	2016-17 (Ph - I)	DPD.392/2016-17/MP/PH-I	Protection measures against erosion by the river Gangadhar at Vill. Kaldoba Pt-I	500,000.00	500,000.00	-	Completed
16	2016-17 (Ph - I)	DPD.393/2016-17/MP/PH-I	Const. of Boundary Wall of Chagolia Balakuti Iddgah Field	500,000.00	500,000.00	-	Completed
17	2016-17 (Ph - I)	DPD.394/2016-17/MP/PH-I	Const. of Community Hall of Fakhrul Ullum Arabic College (Title Section) at Atgharitari	400,000.00	400,000.00	-	Completed
18	2016-17 (Ph - I)	DPD.395/2016-17/MP/PH-I	Const. of Boundary Wall of Barobari Sr. Madrassa	400,000.00	400,000.00	-	Completed
19	2016-17 (Ph - I)	DPD.396/2016-17/MP/PH-I	Const. of Shed of Dapurpur Anchalik Kabarsthan	400,000.00	400,000.00	-	Completed

Year wise details of schemes for the year of 2016-17 and 2017-18

Sl. No.	Year	File No.	Schemes	Amount Sanctioned	Amount Released	Balance Amount	Remarks
20	2016-17 (Ph - I)	DPD.397/2016-17/MP/PH-I	Const. of Boundary Wall of Uttar Tokrerchara New Kabarsthan at Vill Uttar Tokrerchara Pt-I	300,000.00	300,000.00	-	Completed
21	2016-17 (Ph - I)	DPD.399/2016-17/MP/PH-I	Infrastructure Dev. of Samshan Ghat at Araiani Pt-II	400,000.00	400,000.00	-	Completed
22	2016-17 (Ph - I)	DPD.400/2016-17/MP/PH-I	Const. of Addl. Class Room at Bantinagar LP School (Char Model) at Noichardhap	400,000.00	400,000.00	-	Completed
23	2016-17 (Ph - I)	DPD.401/2016-17/MP/PH-I	Const. of Boundary Wall at Nayeralga Iddgah field near Nayeralga High School.	400,000.00	400,000.00	-	Completed
24	2016-17 (Ph - I)	DPD.402/2016-17/MP/PH-I	Const. of Boundary Wall of Boyzeralga Anchalik Kabarsthan at Boyzeralga Pt-III	400,000.00	400,000.00	-	Completed
25	2016-17 (Ph - I)	DPD.403/2016-17/MP/PH-I	Const. of Boundary Wall of Pachim Suapata LP School at Suapara Pt-IV	400,000.00	400,000.00	-	Completed
26	2016-17 (Ph - I)	DPD.404/2016-17/MP/PH-I/34	Const. of Culvert with approach at Khudigaon near Soul mari Dong	400,000.00	400,000.00	-	Completed
27	2016-17 (Ph - I)	DPD.407/2016-17/MP/PH-I	Const. of Boundary wall of Bahalpur Girls' High School	400,000.00	400,000.00	-	Completed
28	2016-17 (Ph - I)	DPD.408/2016-17/MP/PH-I	Const. of Boundary Wall of Hatipota Kabarsthan	400,000.00	400,000.00	-	Completed
29	2016-17 (Ph - I)	DPD.409/2016-17/MP/PH-I	Const. of Boundary Wall of 1889 No. Kherdubi LP School	400,000.00	400,000.00	-	Completed
30	2016-17 (Ph - I)	DPD.410/2016-17/MP/PH-I	Impv. of road from Sultan Ali house towards IB Sankosh road	400,000.00	400,000.00	-	Completed
31	2016-17 (Ph - I)	DPD.398/2016-17/MP/PH-I	Impv. of road from Shernagar PMGSY road to Tayab Ali house	500,000.00	500,000.00	-	Completed
32	2016-17 (Ph - I)	DPD.411/2016-17/MP/PH-I	Const. of RCC Waiting Shed at Dumardaha Pt-II	300,000.00	225,000.00	75,000.00	On Going
33	2016-17 (Ph - I)	DPD.412/2016-17/MP/PH-I	Const. of RCC Culvert at Sateralga	600,000.00	450,000.00	150,000.00	On Going
34	2016-17 (Ph - I)	DPD.413/2016-17/MP/PH-I	Const. of RCC Culvert at Chapghar Pt-II near Matikutu Bil	500,000.00	375,000.00	125,000.00	On Going
35	2016-17 (Ph - I)	DPD.414/2016-17/MP/PH-I	Const. of RCC Culvert at Thuriapahar	300,000.00	225,000.00	75,000.00	On Going
36	2016-17 (Ph - I)	DPD.415/2016-17/MP/PH-I	Const. of RCC Culvert at Batuatali	300,000.00	225,000.00	75,000.00	On Going
37	2016-17 (Ph - I)	DPD.416/2016-17/MP/PH-I	Const. of Wooden Bridge near Gaon-Jhala at Falimari Pt-II	600,000.00	450,000.00	150,000.00	On Going
38	2016-17 (Ph - I)	DPD.417/2016-17/MP/PH-I	Const. of Boundary Wall of Old Iddgah field (Chattan) at Madhusoulmari Pt-I	250,000.00	250,000.00	-	Completed

Year wise details of schemes for the year of 2016-17 and 2017-18

Sl. No.	Year	File No.	Schemes	Amount Sanctioned	Amount Released	Balance Amount	Remarks
39	2016-17 (Ph - I)	DPD.418/2016-17/MP/PH-I	Const. of Community Hall at the premises of Habibia Hafizia Madrassa near Shekherullah High School	250,000.00	187,500.00	62,500.00	On Going
40	2016-17 (Ph - I)	DPD.419/2016-17/MP/PH-I	Const. of Boundary Wall of Fastullah Rahmania Madrassa at Patamari	250,000.00	187,500.00	62,500.00	On Going
41	2016-17 (Ph - I)	DPD.420/2016-17/MP/PH-I	Const. of Boundary Wall of Dharmasala Kabarsthan	250,000.00	250,000.00	-	Completed
42	2016-17 (Ph - I)	DPD.421/2016-17/MP/PH-I	Cosnt. Of Additional Class room at the premises of Gaspara High School at Kumarghati	300,000.00	300,000.00	-	Completed
43	2016-17 (Ph - I)	DPD.422/2016-17/MP/PH-I	Const. of Toilet Block of College road near West Naya Masque	150,000.00	112,500.00	37,500.00	On Going
44	2016-17 (Ph - I)	DPD.405/2016-17/MP/PH-I	Protection work by bouldar Sausage at Vill Kazaikata Pt-V near Kazaikata Madrassa by the river Gourang. (Ph-I)	1,000,000.00	1,000,000.00	-	Completed
45	2016-17 (Ph - I)	DPD.405/2016-17/MP/PH-I/46	Protection work by bouldar Sausage at Vill Kazaikata Pt-V near Kazaikata Madrassa by the river Gourang. (Ph-II)	1,000,000.00	1,000,000.00	-	Completed
46	2016-17 (Ph - I)	DPD.405/2016-17/MP/PH-I/47	Protection work by bouldar Sausage at Vill Kazaikata Pt-V near Kazaikata Madrassa by the river Gourang. (Ph-III)	500,000.00	375,000.00	125,000.00	On Going
47	2016-17 (Ph - I)	DPD.406/2016-17/MP/PH-I	Impv. of approach road at Vill. Dalaneralga Pt-I	500,000.00	375,000.00	125,000.00	On Going
48	2016-17 (Ph - I)	DPD.423/2016-17/MP/PH-I	Protection measures against erosion by the rvier Brahmaputra at Vill. Boali Pt-I	750,000.00	562,500.00	187,500.00	On Going
49	2016-17 (Ph - I)	DPD.445/2016-17/MP/PH-I	Const. of B/Wall near South College Nagar Jame Masjid (Ph-I)	250,000.00	187,500.00	62,500.00	On Going
50	2016-17 (Ph - I)	DPD.448/2016-17/MP/PH-I	Const. of C/Hall near the Madrassa of Ishayatu Ullum at village Dimatola Pt.I (Ph-I)	200,000.00	150,000.00	50,000.00	On Going
51	2016-17 (Ph - I)	DPD.446/2016-17/MP/PH-I	Protection measures against erosion by the river Brahmaputra at village Pampara Chatlarpar . (Ph-I)	1,000,000.00	750,000.00	250,000.00	On Going
52	2016-17 (Ph - I)	DPD.447/2016-17/MP/PH-I	Const. of raised platform at Bondihana Iddgah Field. (Ph-I)	250,000.00	187,500.00	62,500.00	On Going
53	2016-17 (Ph - I)	DPD.65/2016-17/MPLAD/4	Const. of Boundar wall at Public High School Playground field Khopati	400,000.00	400,000.00	-	Completed
54	2016-17 (Ph - I)	DPD.65/2016-17/MPLAD/4	Const. of Community Hall (Char Model) near Kaliralga	400,000.00	400,000.00	-	Completed
55	2016-17 (Ph - I)	DPD.65/2016-17/MPLAD/4	Land Dev. at Diara Bazar	400,000.00	400,000.00	-	Completed
56	2016-17 (Ph - I)	DPD.65/2016-17/MPLAD/4	Impv. of road from Siddik Ali Master House near PMGSY road to market MRA tyre House	400,000.00	400,000.00	-	Completed

Year wise details of schemes for the year 2016-17 and 2017-18

Sl. No.	Year	File No.	Schemes	Amount Sanctioned	Amount Released	Balance Amount	Remarks
57	2016-17 (Ph - I)	DPD.65/2016-17/MPLAD/4	Infrastructure Dev. of Kutirghat Nabamilan ME Madrassa	400,000.00	400,000.00	-	Completed
58	2016-17 (Ph - I)	DPD.65/2016-17/MPLAD/4	Infrastructure of Dev. of Wooden Bridge over kalo river Near Kalapani Outpost.	120,000.00	120,000.00	-	Completed
59	2016-17 (Ph - II)	DPD.180/2016-17/MP/PH-II	Const. of Boundary wall of Raniganj Ancholik Kabarsthan Under BTAD	392,000.00	294,000.00	98,000.00	On Going
60	2016-17 (Ph - II)	DPD.181/2016-17/MP/PH-II	Const. of Boundary wall of Rangamati Ancholik Kabarsthan Under BTAD	392,000.00		392,000.00	On Going
61	2016-17 (Ph - II)	DPD.182/2016-17/MP/PH-II	Const. of Boundary wall of Salkocha Bazar Kabarsthan under BTAD	294,000.00	220,500.00	73,500.00	On Going
62	2016-17 (Ph - II)	DPD.183/2016-17/MP/PH-II	Const. of Culvert with approach from the house of Ramjan Ali to Mohammad Ali house	392,000.00	294,000.00	98,000.00	On Going
63	2016-17 (Ph - II)	DPD.184/2016-17/MP/PH-II	Const. of H.P. Culvert with approach near Abdul Aziz house of Bangalipara Pt.II	294,000.00	220,500.00	73,500.00	On Going
64	2016-17 (Ph - II)	DPD.185/2016-17/MP/PH-II	Const. of Class room of Ghunimari High School (Char Model)	392,000.00	294,000.00	98,000.00	On Going
65	2016-17 (Ph - II)	DPD.186/2016-17/MP/PH-II	Const. of Class room Bagribari Junior College	392,000.00	294,000.00	98,000.00	On Going
66	2016-17 (Ph - II)	DPD.187/2016-17/MP/PH-II	Const. of Boundary wall of 2058 No. Sarakpara L.P. School	392,000.00	294,000.00	98,000.00	On Going
67	2016-17 (Ph - II)	DPD.188/2016-17/MP/PH-II	Const. of Boundary Wall of Kabarsthan at Village Tharigram vite	490,000.00	367,500.00	122,500.00	On Going
68	2016-17 (Ph - II)	DPD.189/2016-17/MP/PH-II	Protection measures against erosion by the river Brahmaputra at village Dimatola - Katlamari area (Ph-I)	490,000.00	367,500.00	122,500.00	On Going
69	2016-17 (Ph - II)	DPD.190/2016-17/MP/PH-II	Impv. of road from Abdul Hoque house to Anowar Hussain house with Sand Gravel	490,000.00	367,500.00	122,500.00	On Going
70	2016-17 (Ph - II)	DPD.191/2016-17/MP/PH-II	Protection measures against erosion by the river Brahmaputra at Patakata Bazar area (Ph-I)	490,000.00	367,500.00	122,500.00	On Going
71	2016-17 (Ph - II)	DPD.192/2016-17/MP/PH-II	Const. of Community Hall at Ambari Bhuyanpara Bazar	490,000.00		490,000.00	On Going
72	2016-17 (Ph - II)	DPD.193/2016-17/MP/PH-II	Const. of Shed at Fakirganj Parghat Auto Stand	196,000.00		196,000.00	On Going
73	2016-17 (Ph - II)	DPD.194/2016-17/MP/PH-II	Const. of Boundary wall at Sialmari Kabarsthan	294,000.00	220,500.00	73,500.00	On Going
74	2016-17 (Ph - II)	DPD.195/2016-17/MP/PH-II	Const. of Sub-way road from Dr. Zakir Hussain road to Abdul Mozid house with C.C. block W/no.9	294,000.00	220,500.00	73,500.00	On Going
75	2016-17 (Ph - II)	DPD.196/2016-17/MP/PH-II	Const. of RCC building with Land Dev. at the premises of Chest (T.B) Hospital, Dhubri (Ph-I)	4,900,000.00	4,900,000.00	-	Completed

Year wise details of schemes for the year of 2016-17 and 2017-18

Sl. No.	Year	File No.	Schemes	Amount Sanctioned	Amount Released	Balance Amount	Remarks
76	2016-17 (Ph - II)	DPD.197/2016-17/MP/PH-II	Impv. of Bata Gally road with C.C. Block W/No.7	294,000.00	220,500.00	73,500.00	On Going
77	2016-17 (Ph - II)	DPD.198/2016-17/MP/PH-II	Const. of Community Hall at the premises of Batapara Pre-Senior Madrassa	294,000.00	220,500.00	73,500.00	On Going
78	2016-17 (Ph - II)	DPD.199/2016-17/MP/PH-II	Const. of Boundary wall at Kutibari Iddgah field	196,000.00	147,000.00	49,000.00	On Going
79	2016-17 (Ph - II)	DPD.200/2016-17/MP/PH-II	Const. of RCC Culvert with approach at village Dumardaha near Soleman Ali House	490,000.00	367,500.00	122,500.00	On Going
80	2016-17 (Ph - II)	DPD.201/2016-17/MP/PH-II	Const. of RCC Culvert with approach at Vill. Boraibari Pt. V	490,000.00	367,500.00	122,500.00	On Going
81	2016-17 (Ph - II)	DPD.143/2017-18/Fund Transfer	Land Development with CC Block alongwith Toilet block both ladies & Gents at Hatsingimari Bus Stand	3,332,000.00	3,332,000.00	-	Completed
82	2016-17 (Ph - II)	DPD.227/2016-17/MP/PH-II	Impv. of road from Agriculture road towards Railway line at village Dalaneralga Pt.II	490,000.00	367,500.00	122,500.00	On Going
83	2016-17 (Ph - II)	DPD.378/2016-17/MPLAD/25	Const. of Science Laboratory Building at the premises of Goalpara College (Ph-I)	4,900,000.00	4,900,000.00	-	Completed
84	2016-17 (Ph - II)	DPD.378/2016-17/MPLAD/25	Const. of Class Room of Balaikhamar Hasong High School	490,000.00	490,000.00	-	Completed
85	2016-17 (Ph - II)	DPD.378/2016-17/MPLAD/25	Const. of Wash Room with Running water supply facility at Sutarpara Bazar near madrassa	490,000.00	490,000.00	-	Completed
86	2016-17 (Ph - II)	DPD.378/2016-17/MPLAD/25	Const. of Community Hall at Aolatoli	490,000.00	490,000.00	-	Completed
87	2016-17 (Ph - II)	DPD.378/2016-17/MPLAD/25	Const. of Boundary Wall Chitlang LP School	490,000.00	490,000.00	-	Completed
88	2016-17 (Ph - II)	DPD.378/2016-17/MPLAD/25	Const. of Boundary Wall of Kamripara Kabarsthan - 1	392,000.00	392,000.00	-	Completed
89	2016-17 (Ph - II)	DPD.378/2016-17/MPLD/28	Const. of Community Toilet with water supply facility at Gugudoba near Madrassa.	392,000.00	392,000.00	-	Completed
90	2016-17 (Ph - II)	DPD.378/2016-17/MPLD/28	Const. of Community Toilet at Moriomnagar near Jatiya Bidyalaya.	196,000.00	196,000.00	-	Completed
Contingency Fund				1,000,000.00	1,000,000.00		
				50,000,000.00	45,409,500.00	4,590,500.00	
1	2017-18 (Ph - I)	DPD.378/2016-17/MPAD/37	Const. of Community Toilet Block at Hashdoba near Madrassa	400,000.00	400,000.00	-	Completed
2	2017-18 (Ph - I)	DPD.378/2016-17/MPAD/37	Const. of Entry Gate with Land Development of Moirakuchi Kabarsthan	400,000.00	400,000.00	-	Completed
3	2017-18 (Ph - I)	DPD.378/2016-17/MPAD/37	Installation of 60 Nos. HTW at Monkola Saldowa, Sundarpara & Beldubi GP area	750,000.00	750,000.00	-	Completed
4	2017-18 (Ph - I)	DPD.378/2016-17/MPAD/37	Const. of Boundary wall of Bagun Police Station	500,000.00	500,000.00	-	Completed

Year wise details of schemes for the year 2016-17 and 2017-18

Sl. No.	Year	File No.	Schemes	Amount Sanctioned	Amount Released	Balance Amount	Remarks
5	2017-18 (Ph - I)	DPD.378/2016-17 /MPAD/37	Installation of 40 Nos. HTW at Rowkhowa GP area	500,000.00	500,000.00	-	Completed
6	2017-18 (Ph - I)	DPD.378/2016-17 /MPAD/37	Installation of 40 Nos. HTW at Kalshabhanga GP area	500,000.00	500,000.00	-	Completed
7	2017-18 (Ph - I)	DPD.378/2016-17 /MPAD/37	Const. of Boundary Wall of Dwarka Gojapara High School	400,000.00	400,000.00	-	Completed
8	2017-18 (Ph - I)	DPD.378/2016-17 /MPAD/37	Const. of Primara Village Road	500,000.00	500,000.00	-	Completed
9	2017-18 (Ph - I)	DPD.378/2016-17 /MPAD/37	Const. of Conference Hall of Goalpara Press Club	600,000.00	600,000.00	-	Completed
10	2017-18 (Ph - I)	DPD.378/2016-17 /MPAD/37	Const. of Patient Waiting Shed at 200 Baded Civil Hospital, Goalpara	350,000.00	350,000.00	-	Completed
11	2017-18 (Ph - I)	DPD.378/2016-17 /MPAD/37	Const. of Waiting Shed at lakhipur Circle Office	300,000.00	300,000.00	-	Completed
12	2017-18 (Ph - I)	DPD.378/2016-17 /MPAD/37	Installation of 40 Nos. HTW at Ujirarchar, Darogaralga, Pakhiura & Basantapur NC	500,000.00	500,000.00	-	Completed
13	2017-18 (Ph - I)	DPD.378/2016-17 /MPAD/37	Const. of Toilet Block at Tiapara near Madrassa	300,000.00	300,000.00	-	Completed
14	2017-18 (Ph - I)	DPD.143/2017-18/ Fund Transfer	Const. of Boundary Wall at Uttar Kodal Dhowa Kabarsthan	500,000.00	500,000.00	-	Completed
15	2017-18 (Ph - I)	DPD.143/2017-18/ Fund Transfer	Const. of Boundary Wall at Manullapara Tiniali Anchalik Kabarsthan	500,000.00	500,000.00	-	Completed
16	2017-18 (Ph - I)	DPD.143/2017-18/ Fund Transfer	Land Dev. of Bangirchar Puran Sukchar Koumi Madrassa Play Ground	500,000.00	500,000.00	-	Completed
17	2017-18 (Ph - I)	DPD.143/2017-18/ Fund Transfer	Impv. of road from Jhagrarchar Ala Uddin house to Momin Uddin house at village Vati Jhagrarchar	500,000.00	500,000.00	-	Completed
18	2017-18 (Ph - I)	DPD.412/2017-18 /MP/PH.I	Const. of permanent stage at the premises of Jaruarchar Public High School	537,000.00	537,000.00	-	Completed
19	2017-18 (Ph - I)	DPD.413/2017-18 /MP/PH.I	Const. of Road from Anowar Hussain house to Sambhu Sen house of village Shernagar	600,000.00	600,000.00	-	Completed
20	2017-18 (Ph - I)	DPD.414/2017-18 /MP/PH.I	Protection measures against erosion by the river Tipkai of village Darbeshcherchar	600,000.00	600,000.00	-	Completed
21	2017-18 (Ph - I)	DPD.415/2017-18 /MP/PH.I	Impv. of road from Baniamari Pt. Viii to Sankosh at village Baniamari Pt. VIII	500,000.00	500,000.00	-	Completed
22	2017-18 (Ph - I)	DPD.416/2017-18 /MP/PH.I	Const. of CC Block road from Arun Kumar Das house to Ranjit Basumatary house	600,000.00	600,000.00	-	Completed
23	2017-18 (Ph - I)	DPD.417/2017-18 /MP/PH.I	Const. of road with CC Block at village Morakura	600,000.00	600,000.00	-	Completed
24	2017-18 (Ph - I)	DPD.418/2017-18 /MP/PH.I	Const. of road from Iswar Rabha house to Sujen Rabha house of village Murshuljhora with CC block	650,000.00	650,000.00	-	Completed

Year wise details of schemes for the year of 2016-17 and 2017-18

Sl. No.	Year	File No.	Schemes	Amount Sanctioned	Amount Released	Balance Amount	Remarks
25	2017-18 (Ph - I)	DPD.419/2017-18 /MP/PH.I	Const. of road from Pathardubi Link road towards Murshuljhora Bazar with CC Block	600,000.00	600,000.00	-	Completed
26	2017-18 (Ph - I)	DPD.420/2017-18 /MP/PH.I	Const. of Community Hall (Haj Bhawan) at 3 No. Balurchar near Iddgah Field	1,000,000.00	1,000,000.00	-	Completed
27	2017-18 (Ph - I)	DPD.421/2017-18 /MP/PH.I	Protection measures against erosion by the river Gangadhar at village Satsewara	700,000.00	700,000.00	-	Completed
28	2017-18 (Ph - I)	DPD.422/2017-18 /MP/PH.I	Protection measures against erosion by the river Brahmaputra of village Boaliarchar	700,000.00	700,000.00	-	Completed
29	2017-18 (Ph - I)	DPD.423/2017-18 /MP/PH.I	Const. of Community Hall at Nagabandh Bazar	450,000.00	450,000.00	-	Completed
30	2017-18 (Ph - I)	DPD.424/2017-18 /MP/PH.I	Protection measures against erosion by the river Gourang of village Simlabari - Paroura area	700,000.00	700,000.00	-	Completed
31	2017-18 (Ph - I)	DPD.425/2017-18 /MP/PH.I	Land dev. of Kazipara Kabarsthan	500,000.00	500,000.00	-	Completed
32	2017-18 (Ph - I)	DPD.426/2017-18 /MP/PH.I	Const. of Community Hall at Radha Gobindo Hari Mandir Ashram at Bisondoi	350,000.00	262,500.00	87,500.00	On Going
33	2017-18 (Ph - I)	DPD.427/2017-18 /MP/PH.I	Const. of road from Dampur Road to Dampur Pt. I LP School	500,000.00	500,000.00	-	Completed
34	2017-18 (Ph - I)	DPD.428/2017-18 /MP/PH.I	Protection measure against erosion by the river Tipkai at village Chang Bandhakuti area	450,000.00	450,000.00	-	Completed
35	2017-18 (Ph - I)	DPD.429/2017-18 /MP/PH.I	Const. of Community Hall ner Madinatul Ulum Madrassatul Bannat, Ghunimari	350,000.00	350,000.00	-	Completed
36	2017-18 (Ph - I)	DPD.370/2017-18 /MP/PH.I	Const. of RCC Building at the premises of Harendra Narayan Seminary H.S. School at Bagribari	1,960,000.00	1,960,000.00	-	Completed
37	2017-18 (Ph - I)	DPD.371/2017-18 /MP/PH.I	Const. of RCC Building at the premises of Ratnapith College	1,960,000.00	1,960,000.00	-	Completed
38	2017-18 (Ph - I)	DPD.372/2017-18 /MP/PH.I	Protection measures against erosion by the river Brahmaputra at village Dimatola Katlamari (Ph. II)	490,000.00	490,000.00	-	Completed
39	2017-18 (Ph - I)	DPD.373/2017-18 /MP/PH.I	Protection measures against erosion by the river Brahmaputra at Patakata Bazar area (Ph. II)	490,000.00	490,000.00	-	Completed
40	2017-18 (Ph - I)	DPD.374/2017-18 /MP/PH.I	Const. of Boundary Wall at Birsing Pt. I Kabarsthan	490,000.00	490,000.00	-	Completed
41	2017-18 (Ph - I)	DPD.375/2017-18 /MP/PH.I	Const. of Boundary Wall at Maajerlga Gurguripara Kabarsthan	147,000.00	147,000.00	-	Completed
42	2017-18 (Ph - I)	DPD.376/2017-18 /MP/PH.I	Const. of market shed at Bhelakuba Bazar	147,000.00	147,000.00	-	Completed

Year wise details of schemes for the year of 2016-17 and 2017-18

Sl. No.	Year	File No.	Schemes	Amount Sanctioned	Amount Released	Balance Amount	Remarks
43	2017-18 (Ph - I)	DPD.377/2017-18 /MP/PH.I	Const. of Community Hall at the premises of Radha Gobinda Gita Satra of Kachuarkhas Pt. II	245,000.00	245,000.00	-	Completed
44	2017-18 (Ph - I)	DPD.378/2017-18 /MP/PH.I	Const. of Boundary Wall at Bhasani Aironjongla Iddagah field (Ph.I)	490,000.00	490,000.00	-	Completed
45	2017-18 (Ph - I)	DPD.379/2017-18 /MP/PH.I	Const. of Anti Water logging from Monsur Ali house towards Momor Uddin house at Subhash Nagar, W/No.12, Dhubri	686,000.00	686,000.00	-	Completed
46	2017-18 (Ph - I)	DPD.380/2017-18 /MP/PH.I	Const. of road from PMGSY road to 222 No. South Dhubirchar L.P. School	539,000.00	539,000.00	-	Completed
47	2017-18 (Ph - I)	DPD.381/2017-18 /MP/PH.I	Const. of RCC building at the premises of Balajan H.S. School	1,960,000.00	1,960,000.00	-	Completed
48	2017-18 (Ph - I)	DPD.382/2017-18 /MP/PH.I	Const. of Facilitation Center at the premises of D.C's Office, Dhubri	490,000.00	490,000.00	-	Completed
49	2017-18 (Ph - I)	DPD.383/2017-18 /MP/PH.I	Const. of Community Hall at the premises of Fakirarchar L.P. School	200,000.00	200,000.00	-	Completed
50	2017-18 (Ph - I)	DPD.384/2017-18 /MP/PH.I	Const. of RCC Building at the premises of Alomganj Rangamati College	1,960,000.00	1,960,000.00	-	Completed
51	2017-18 (Ph - I)	DPD.385/2017-18 /MP/PH.I	Const. of RCC Building at the premises of Pragati College, Agomani.	1,960,000.00	1,960,000.00	-	Completed
				32,601,000.00	32,513,500.00	87,500.00	